COMPLETION REPORT

1	Name of work		**Improvements and Re-Asphalting to Ganesha Saw Mill road and surrounding roads in Dasarahalli in Ward No.15**
2	Sanctioned estimate No.& date		**SE/DZ/TS/59/2020-21 Dated.17.07.2020**
3	Head of Account which is Chargeable		**P-3726, 015-20-000107**
4	Entrustment order No. & Date		**EE/DD/WO/03/2022-23 Dated.20/04/2022**
5	Time stipulated for completion of the work.		**90 Days**
6	Name of the Contractor		**Smt. K Manjula**
7	Completion Date of Work		
8	Measurements recorded in	MB No.	659/2017-18
		Page No.	65829 to 65831/2
9	Check measurement of the Asst. Executive Engineer/Executive Engineer on.....	MB No.	659/2017-18
		Page No.	65829 to 65831/2
10	Name of the Officer/official in charge of the work	Assistant Engineer	Venkateshappa
		Assistant Executive Engineer	Rangnath . B. R

Tendered Amount (Including GST12%	Amount claims as per actually viz.,as per bill	Difference		Remarks
		Excess	Savings	
4364891.00	**4363237.00**	-	1654.00	-

1 Certified that the above work has been completed with in the stipulated time noted in the work order.
2 Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3 Certified that the above work has been executed by the contractor Satisfactory in accordance with the specification as embodied in the agreement.

Asst.Engineer
Ward No.15

Assistant Executive Engineer
Dasarahalli Sub Division
BBMP

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.